BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Imprst to Roads / Drains / & Constn. of Culverts in Ananda Badavane, Sir MV Layout & Surrounding areas in ward (in ward No. 11 - (BTP)
2	Amount of Work Portion	23,25,237.47 (Excluding GST)
3	Estimate cost	35.00 Lakhs
4	Name Of Contractor	Nagoor Lokanandha Reddy.
5	Agreement No.	134/2.3.23.
6	No. and date Under which the work order has been issued	134/2.3.23
7	Time limit originally fixed for completion	90 days.
8	Date of application by the contractor for granting extension of time	29/5/23
9	Date of receipt of application in the sub-division office	29/5/23
10	Extension granted if any	
	1. Form	
	2. Form	
11	Work Carried out by the contractor during the original period stipulated in contract	90 %
12	Work carried out during the first period of extension	
13	Work carried out during 2nd extension	
14	Time now applied for	39 Days
15	Date of recommending time limit applied for	2.6.23 to 10.7.23.
16	Wheather the original application of contractor is enclosed	Enclosed.
17	Balance work remaining to be done	10 %
18	Probable time required for completion of remaining work	11/7/23
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Wheather the notice as per clause has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	Work delayed due to continious rain in the work spot locality. Hence EOT may be Approved with Penality
22	Remarks of the EE with the daily rate of penalty proposed	As per AEE Recommendation - EOT Approved with penality.

Assistant Engineer
Ward No

Asst. Executive Engineer
Sub-Division,

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Executive Engineer
Byatarayanapura Division,